

TED-DEE BEAR Septic

8905 NE 115 Street
VANCOUVER, WA 98662

360.896.5143
Fax: 360.896.2003

Mail To: Kristi Nygaard
3513 NW 179th Street
Ridgefield, WA
98642

PROPERTY INFORMATION

Location: 3513 NW 179th ST
RIDGEFIELD
Tax ID: 182622000 Lot:

Use:

GENERAL SYSTEM TYPE: Pump to gravity

ON ID: ON0015826

Fold
Here

ON-SITE WASTEWATER TREATMENT SYSTEM INSPECTION REPORT

Inspected: 08/31/2012 - Inspection Type: ROUTINE - Correction Status: No corrections needed

Company: Certification - Level 2
TED-DEE BEAR Septic

Work Performed By:
Ted Gibson

Submitted 09/03/2012 by:
Nathan Eterno

Fold
Here

COMMENTS & GENERAL INSPECTION NOTES

No Deficiencies Noted

GENERAL SITE & SYSTEM CONDITIONS

The General Site and System Conditions were:	Fully Inspected
All Components accessible for maintenance, secure and in good condition:	YES
Surfacing effluent from any component (including mound seepage):	NO
Components appear to be watertight - no visual leaks:	YES
Improper encroachment (roads, buildings, etc.) onto component(s):	NO
Component settling problems observed:	NO
Abnormal ponding present for one or more of the disposal components:	NO
Subsurface components adequately covered	YES
Site maintenance required (e.g. Landscape maintenance) If yes, describe in comments:	NO

ONSITE SEWAGE SYSTEM INSPECTION DETAIL

TANK: Septic Tank - 2 Compartment

This component was:	Fully Inspected	
Component appears to be functioning as intended:	YES	
Effluent level within operational limits (if NO explain in comments):	YES	
All required baffles in place (N/A = No baffles required):	YES	
Effluent Filter Cleaned (N/A = Not Present):	YES	
Compartment 1 Scum accumulation (Inches, if other specify):	2	
Compartment 1 Sludge accumulation (Inches, if other specify):	3	
Compartment 2 Scum accumulation (Inches, if other specify):	0	
Compartment 2 Sludge accumulation (Inches, if other specify):	3	
Pumping needed:	NO	
Approximate Gallons to be pumped (if needed) by Certified Pumper:	1500	

Panel: Alarm - High Water

This component was:	Fully Inspected	
Component appears to be functioning as intended:	YES	
Alarm mechanism functioning as intended:	YES	

Pump: Effluent Pump

This component was:	Fully Inspected	
Component appears to be functioning as intended:	YES	
Controls functioning:	YES	
Pump Vault Filter cleaned (N/A = not present):	YES	
One-minute draw down test result (inches):	9"	

TANK: Pump Tank		
This component was:	Fully Inspected	
Component appears to be functioning as intended:	YES	
Compartment 1 Scum accumulation (Inches, if other specify):	0	
Compartment 1 Sludge accumulation (Inches, if other specify):	2	
Pumping needed:	NO	
Approximate Gallons to be pumped (if needed) by Certified Pumper:		
Distribution: D-Box		
This component was:	Not Inspected	
D-Box in good condition:		
D-Box outlets set to allow equal effluent distribution:		
Drainfield: Gravity		
This component was:	Partially Inspected	
Component appears to be functioning as intended:	YES	
Ponding present? If YES explain in comments:	NO	